

1700 MacCorkle Ave SE P.O. Box 1273 Charleston, WV 25325

January 5, 2017

WV DEP – Office of Oil and Gas 601 57th Street SE Charleston, WV 25304

Enclosed for submittal are forms WR-38 (Affidavit of Plugging and Filling Well) and WR-34 (Discharge Monitoring Report) for Columbia's Rockport storage well 7253 (API 107-00281). Also attached is a "post plugging" wellbore diagram and a copy of the cement bond log.

If questions arise, feel free to contact me.

Regards,

Jim Amos

Senior Well Services Engineer Columbia Gas Transmission, LLC

james amos@transcanada.com

off: 304-373-2412 cell: 304-483-0073

RECEIVED
Office of Oil and Gas

JAN 0 6 2017

WV Department of Environmental Protection

STATE OF WEST VIRGINIA DEPARTMENT OF ENVIRONMENTAL PROTECTION OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.


Farm name:	Province	e, P. E. e	tal		_Opera	ator We	ell No.:_	7253				
LOCATION:	Elevation	1001.5 f	t (305.3 n	n)	Qua	dranale	e: Roc	kport,	WV			
	District:				Cou		Wo				_	
		515	Feet	South of	_		3	Min	30	Sec.	- RECEIVE	D
		610									Office of Oil ar	d Gae
	Longitude	s	Feet	West of		beg		iviin.		Sec.	111100	- 443
Well Type: (OIL	GAS X (sto	rage)								JAN 0 6 201	7
Company	Columbia	Gas Transm	ission, LLC	Coal O	perator	not o	perated				WV Departmei Environmental Pro	nt of
		orkle Ave SE		or Own	ner						Pro	tection
	Charleston	, WV 25325-	1273	0.16								
Agent	Paul Am	ick		or Own	Operato	r						
Permit Issu		9/30/201	6	or Owi	ici	8						
STATE OF W				,	AFFIDA	VIT						
County of Woo	d	ss:										
James Amos		and	Steven Sin	nmons			beir	a first	duly sw	orn accord	ing to law depose	
and say that th	ney are expe										the above named	
well operator,	and partici	pated in the	work of pl	ugging a	ind fillin	ng the a	bove we	ll say	that said	d work wa	is commenced on	
the 29	day of _	November	, 20 <u>16</u> ,	and the	well w	as plug	ged and	filled	in the fol	lowing mar	nner:	
TYPE	F	ROM	TO)	F	PIPE R	EMOVI	ΞD	T	LE	FT	
cement		surface	16'				none			16", 8-5/8",		
cement		16'	121	•		r	none			8-5/8" an	nd 3-1/2"	
cement		121'	885			r	none			13-3/8", 8-5/8	", and 3-1/2"	
cement		885'	965			r	none			8-5/8* an		
cement		965'	1235			r	none			10-3/4", 8-5/8		
cement		1235'	2100			r	none		_	8-5/8" an		
cement		2100'	2162	2'			none			8-5/8", 7",	and 3-1/2"	
Description	of monume	nt: no monun	nent (offset n	narker ma	de of 7"	steel ca	sing)	ar	nd that th	e work of r	olugging and filling	
said well was			_ day of _De			, 20 16		1	. Additional	plugging data	on second page.	
			~		1					oost P&A wellb ng steel cap (v	ore diagram. v/ API number tack-welded)	
And further	deponents	saith not.	Jun	~ C	un			-			sg approximately 30" below GL re grade marker made out of	
			XI	-1				- 1	7" OD ste	el pipe with the	following information affixed:	
			The	4	0			-	DISTA	NCE AND BEAR		
Sworn and	subscribe b	efore me thi	is 1st di	ay of F	ebre	ian	7 . 20	1		Survey plat an	deg E ad Google Earth aerial.	
						11	F Z	5 7	110	Plan		
My commission	n expires:	5-7	-2017		/	rog	Notary I	Public	//=	Cou		
					10	2/	- Total y	abile.		00	-12	
Affidavit review	ved by the C	Office of Oil	and Gas: _	/ fa	1			,	_ Title:	2-2		
											03/31/2	017

TYPE	FROM	TO	PIPE REMOVED	LEFT
cement	2162*	2797	none	7" and 3-1/2"
6% gel	2797	2997	none	7" and 3-1/2"
cement	2997	4585'	none	7" and 3-1/2"
mechanical bridge plug	4585'	4588'	none	7" and 3-1/2"
cement	4588'	4985'	none	7" and 3-1/2"
cement	4985'	511 <i>T</i>	none	3-1/2"
solid / debris	5117'	5131' (TD)	none	3-1/2"

RECEIVED Office of Oil and Gas

JAN 0 6 2017

WV Department of Environmental Protection



(total of 703 bags of cement "poured" down 3-1/2" x 8-5/8" annulus in 6 trips to well)

Rockport - 07253 Work Order: 47435 Daily Details Report

Date	Hours	Gas Los	st (mcf)	Rig Contractor
10/31/201	16 2		Staked LOD.	
11/29/201	16		MI and spotted fresh water tank, flowback tank and a rolloff. Filled fresh water tank.	Ellison Dozer & Backhoe
12/5/2016	6		SICP: 340 psig. Removed 4" companion flange on side valve, hooked up a flowline and blew well down to 0 psig. Removed 4" top companion flange, installed a 4" 2M x 4" 5M DSA and shut well in.	CSI
12/6/2016	3		SICP: 220 psig. Blew well down thru 3/4" choke to 0 psig. Loaded wellbore with 43 bbls of 9.5 ppg, 4.7 sec visc polymer mud and shut in for night.	Stricklin Dozer & Trucking
12/7/2016	3		SICP: 100 psig. Blew well down thru 3/4" choke. Topped well off with 1.5 bbls of mud and fluid level stayed at surface. Shut well in. MI and spotted BALS truck.	Stricklin Dozer & Trucking
12/8/2016	3		SICP: 0 psig. RU BALS and ran a cement bond log from TD to surface.	Baker Atlas Logging Services
12/9/2016	6		MI CSI rig and spotted on location. Stricklin topped off fresh water tank.	CSI
12/12/201	16		CSI MIRU auxiliary rig equipment and spotted pipe tub and BOPs.	CSI
12/13/201	16		SICP: 20 psig. Blew well down and loaded hole with 8.5 bbls fresh water. Pressure tested wellhead and BOP stack at 300 low/800 high psig. RIH with cable tools and tagged TD @ 5112'. POOH with tools and rigged up to run pipe.	CSI
12/14/201	16		SICP: 20 psig. Blew well down and found fluid level at surface. Observed well for 30 mins to verify status, then made up mule shoe and RIH on 1-1/2" tubing work string to 3307'. Installed and closed tubing valve, pipe rams and side ports and shut down for the night.	CSI
12/15/201	16		SICP: 15 psig. Blew well down and found fluid at surface. Picked up 1-1/2" tubing from tub and continued to RIH. Tagged TD at 5120' MG and picked up to 5117' MG. Rigged up CSI pump and cement truck and pumped 5 bbls fresh water to establish circulation, followed by 30 sx (6.3 bbls) of Type 1 cement (15.6 ppg). Displaced with 11.4 bbls of fresh water. Pulled 16 joints of tubing to 4585' and reverse-circulated 24 bbls to the waste tank. Circulated approx 0.75 bbl cement back to the tank. RD pump truck and pulled an additional 5 joints up to 4416'. Installed and closed tubing valve, closed pipe rams and side ports and secured well for night.	CSI
12/16/201	16		SITP: 25 psig, SICP: 0 psig. Frigid temps. Bied pressure off tubing and checked and found side valve from casing had ice plug in valve body. Filled area between needle valve and side valve with methanol and opened side valve to thaw it out. SICP: 0 psig after verifying freeze was removed. After clearing ice blockage in side valve, found pipe ram blocks had ice behind them and would not fully function to open position. Worked remainder of day attempting to thaw and fully operate BOP open without success. Closed well back in and shut down for weekend due to landowner restrictions against weekend work.	CSI
12/19/201	16		SITP: 0 psig, SICP: 0 psig. Checked and verified pipe rams would fully function. RIH with tubing to check cement top. Tagged at 4619' MG. POOH with 1-1/2" work string, filling hole as required. MIRU CSI wireline truck. Made up 2.75" OD (2.867" to 3.258" range) premium bridge plug and RIH with CCL, sinker bar, setting tool and bridge plug. Correlated to 12/8/16 Baker Atlas GR/CCL/CBL log. Tagged cement top at 4606', picked up and set plug at 4585'. Slacked off to verify plug set, then POOH with wireline tools. Verified that plug was off tools and RD CSI wireline truck. Closed in master valve, blind rams and side ports and secured well for night.	Office of JAN 0 JAN 0 WV Depa Environment
12/20/201	16		SICP: 0 psig. PU 1-1/2" tubing from the tub, RIH with mule shoe on bottom and tagged cast iron bridge plug at 4585'. RU CSI pump truck and bulk cement truck, pumped a 5 bbl fresh water spacer followed by 6.5 bbls (31 sx) of Type 1 cement (15.6 ppg) and displaced down tubing with 9.5 bbls fresh water. Pulled and laid down 22 jts of tubing to set bottom of pipe at 3838' MG. Reverse-circulated 19 bbls fluid to waste tank, then pulled and laid an additional 23 jts tubing in tub to set bottom of pipe at 3071.50'. Installed and closed tubing valve, pipe rams and side ports and secured well for night. Stricklin hauled 120 bbls fresh water to location and Installed (2) new butterfly valves on water tank.	Office of Oil and Gas JAN 0 6 2017 WV Department of Environmental Protection 8 8 8 8
12/21/201	16		SITP: 0 psig, SICP: 0 psig. Resumed POOH with 1-1/2" tubing work string, loading hole as required. RU CSI wireline truck, RIH with weight bar and found cement top at 3843'. POOH with weight bar, RIH with the perf strip (4 spf, 180 deg phasing, 0.49" dia holes, Owen charges, 12.56" penetration) and shot squeeze perfs 3830' to 3831'. POOH with wireline and verified shots fired. RD CSI wireline. RIH with mule shoe on 1-1/2" tubing work string to 3838'. Verified hole was full, then installed and closed tubing valve, pipe rams and side ports and secured well for night.	id Gas
12/22/201	16		SITP: 0 psig, SICP: 0 psig. Well on slight vacuum. RU CSI pump and bulk cement trucks, pumped 5 bbs of fresh water and established circulation at 4 bbls. Pumped 35 sx (7.3 bbls) of Type 1 cement (15.6 ppg) and displaced with 7.3 bbls of fresh water. POOH with tubing to 3003' and reverse-circulated with 15 bbls fresh water. Pulled an additional 5 jts tubing and attempted to squeeze cement through perfs. Pumped 0.5 bbls of fresh water and well pressured up to 250 psig with no leakoff. Shut well in leaving 250 psig on the tubing. RD CSI pump and bulk cement truck and secured the well for the holiday weekend.	CSI

Rockport - 07253 Work Order: 47435 Daily Details Report

Date	Hours	Gas Lost (mcf)	Rig Contractor
12/27/20	016	SITP: 0 psig, SICP: 0 psig. RBIH with 1-1/2" tubing and found cement top @ 3797'. Rigged up cement truck, pumped 7 bbls of Type 1 cement (15.6 ppg) and displaced with 4.8 bbls fresh water. Pulled tubing to 2997' and spotted 1.7 bbls of 6% gel, then pulled tubing up to 2797', pumped 7.8 bbls of Type 1 cement (15.6 ppg) and displaced with 1.7 bbls fresh water. Pulled tubing up to 1897', pumped 7.8 bbls Type 1 cement (15.6 ppg) and displaced with 1.6 bbls fresh water. Pulled tubing up to 997', reverse-circulated with 25 bbls fresh water and pulled out of hole with tubing.	CSI
12/28/2	016	RIH with cable tools and tagged cement top @ 1128'. ND wellhead stack and demolished cellar around casings. Found that 3-1/2" and 7" casings were both cemented to surface. Covered hole and shut down for night.	CSI
12/29/2	016	SICP: 0 psig. Cemented 3-1/2" tubing to surface with 9.2 bbls Type 1 cement (15.6 ppg). RDMO service rig and all rig equipment.	CSI
12/30/2	016	Ellison MO flowback and fresh water tanks. MO BOP trailer and worked driveway. Stricklin welded ID plate on casing stub and set monument at edge of field for surveying.	Ellison Dozer & Backhoe

2

RECEIVED
Office of Oil and Gas

JAN 0 6 2017

WV Department of
Environmental Protection