

70140

Butler
District, Hancock County, W. Va.
 Sutton Bros.
 10' conductor; 5-5/8" casing, 765'; 1120.2' of 2" tubing.
 Completed, Dec. 23, 1890.
 Shot. Dec. 26, 1890, 10 qts.

	Top.	Bottom.
Berea Sand	1093	1120.2
Total depth		1120.2

Started off good.
 12' good sand on top.
 Broke in under 5-5/8" June 8, 1913.
 Put in packer and 800' pipe.
 Abandoned, July 30, 1916.