

LATITUDE

LONGITUDE

7'5 OGIS topo location

7.5' loc \_\_\_\_\_ 15' loc \_\_\_\_\_  
(calc.) \_\_\_\_\_

Company \_\_\_\_\_

Farm \_\_\_\_\_

Quad \_\_\_\_\_

County Calhoun \_\_\_\_\_

District Sheldon \_\_\_\_\_

WELL LOCATION MAP

File No. 013-40A

**AFFIDAVIT IN TRIPPLICATE TO TIME AND MANNER OF  
PLUGGING AND FILLING WELL**

REQUIRED BY SECTION 8, CHAPTER 26, ACTS 1925

**WEST VIRGINIA DEPARTMENT OF MINES  
OIL AND GAS SECTION**

Well not in coal area.

COAL OPERATOR

ADDRESS

COAL OPERATOR

ADDRESS

COAL OPERATOR

ADDRESS

Hope Natural Gas Company

NAME OF WELL OPERATOR

445 West Main St. Clarkeburg, W. Va.

COMPLETE ADDRESS

February 1, 1931 19

**WELL AND LOCATION**

Sheridan District

Calhoun County

Well No. 7497

H. S. Knight Farm

AFFIDAVIT TO BE MADE IN TRIPPLICATE. ONE COPY TO BE MAILED BY REGISTERED MAIL TO THE DEPARTMENT. ONE COPY TO BE DELIVERED BY THE WELL OPERATOR AND THE THIRD COPY, WHEN ENTERED CORRECTLY, TO BE MAILED TO EACH COAL OPERATOR ABOVE NAMED AT THEIR RESPECTIVE ADDRESSES.

**AFFIDAVIT**

STATE OF WEST VIRGINIA.

COUNTY OF Calhoun

} ss:

A. J. Rino

and Charles S. Arthur

being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Hope Natural Gas Company, well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the

1st day of January, 1931, and that the well was plugged and filled in the following manner:

Manner in which sand was plugged: Filled with red mud to 2200', plugged to 2185', cement 2095' to 2097', then filled solid with 6-3/8" Wood plug 1485 to 1485'; drove 6-3/8" lead plug from 1485 to 1485'; drove 6-3/8" casing, leaving 80' of 6-3/8" casing from 1485' to 1485'; filled solid with red mud to 1485'; drove wood plug at 1487' to 1485'; filled solid with red mud to 1485'; drove 6-3/8" Wood plug 1485 to 1485'; drove 6-3/8" lead plug 1485 to 1485'; filled in two sacks cement; filled solid with red mud to 1005', then drove 6-3/8" wood wedge plug and 6-3/8" lead plug, then drove wood wedge plug 995 to 995; drove wood plug and 6-3/8" lead plug at 995'; filled to 925' and drove 6-3/8" lead plug, top 6-3/8" casing would not pull and two joints were ripped off at bottom leaving same in hole; filled solid with red mud to 925' and drove 10" wood plug; filled solid with red mud to 188 and drove 10" wood plug and run 3 sacks cement; filled solid to 177 and drove 10" wood plug from 174 to 177'; run and drove 10" lead plug; pulled 10" casing and filled solid with red mud to 45'; drove 10" wedge wood plug; pulled 10" casing and filled solid with red mud to top of hole.

Description of monument: Set 2x2x8 ft. concrete monument with 3" pipe running through center hole in concrete base size 20"x20"x20" and extending 25" above base.

and that the work of plugging and filling said well was completed on the 6th day of February, 1931.

And further deponents say not.

*A. J. Rino*

*67  
X 2 113*