

J. C. COULAHAN NO. 1 WELL.
 John C. 70041

No. 131 O.F.-1-Doddridge.
 No. 156 D&H Rept., p.....
 No. 1114 on Map

#156 DH Co Rep

70041

.....District, Doddridge County, W. Va.
 By Eastern Oil Co.

Commenced June 26, 1906; completed, Aug. 4, 1906.
 Cost per foot, 85¢; contractor, P. H. Gaffner.
 13" casing, 10'; 10", 154'; 8 1/4", 890' (pulled); 6-5/8", 1640'.
 Packer, 6-5/8 x 3, set at 1695'; 3" tubing;
 1st min. pressure, 340 lbs.; rock pressure, 525 lbs.
 Not drilled through Injun.

	Top.	Bottom.	Thickness.
Uniontown Coal (Uniontown) (water)	62	60	28
Sand	12	40	28
First coal (Uniontown) (water)	60	62	2
Slate and shells	154	316	152
Mapletown (Pittsburgh) Coal	316	318	2
Slate and shells			
Red rock	318	840	522
Sand	840	870	30
Break	895	900	5
Sand	900	1165	265
Slate	1165	1205	40
Little gas, 1240'; gas and oil, 1250'; water, 1260'///			
Salt Sand	1205	1575	370
Red rock	1575		
Little Lime	1620	1627	7
Pencil Cave	1627	1635	8
Blue Monday Sand	1635	1655	20
Big Lime	1655	1735	80
Big Injun Sand (gas at 1743') (not drilled through Injun)	1743		
Total depth		1750	