

70150

Grant District, Doddridge County, W. Va.

By.....

J. E. Trainer, Contractor.

Elevation.....

Drilling commenced Nov. 29, 1910; completed.....

10" casing, 224' (pulled); 8 1/4", 1143' (pulled); 6 1/2", 1976'.

1 - 6 1/2" x 8 1/2" bottom hole packer set at 1976', in Big Lime.

Well tubed with 3" tubing June 29, 1911; 2172' 3" tubing in well.

1 1/2" tubing record as follows: Bottom of perforation, 2149'; top of perforation, 2129'; packer set at 1988'. Total quantity of 1 1/2" tubing run in well, 2171'.

6 1/2" casing pulled when well abandoned(1800').

Abandoned March 1, 1921.

Filled up with mud, ~~2066'~~ 1975'; put in plug, 1975' - 20 ft. on top of plug; shot off 6 1/2" casing at 1800'.

Record in Eastern Petroleum Co. Well Record book of Clifton Oil & Gas Co.

	Top.	Bottom.
Conductor	0	16'
(water at 210')		
Native coal	290	293
Pittsburgh Coal	620	622
Little Dunkard Sand	1010	1030
Big Dunkard Sand (water at 1158')	1135	1185
Gas Sand	1260	1350
First Salt Sand (water at 1475')	1395	1510
Second Salt Sand	1540	1640
3rd Salt Sand	1655	1840
Maxton Sand	1840	1903
Little Lime	1947	1964
Blue Monday Sand	1973	1975
Pencil Cave //	1964	1973
Big Lime	1975	2055
Big Injun Sand (gas, 2066'; 12/10 Merc. through 6 1/2") (gas, 2nd drilling, 2068' and 2129', 9/10 W. through 6 1/2")	2055
Total depth (first drilling)		2068
Total depth (second drilling)		2170