

Butler
District, Hancock County, W. Va.
 Sutton Bros.
 10' conductor; 7-5/8" casing, 142'; 5-5/8", 670' (through Salt Sand).
 Completed, Nov. 15, 1911.
 2" tubing, 1264'.
 2-bbl. well.

	Top.	Bottom.
Berea Sand (pay, 1225-1239')	(1220')	1221½- 1264
All good sand, first 15'.		
Total depth		1264

ALLISON NO. 12 WELL.

Not located.

10' conductor; 8½" casing, 125'; 6½", 670'.
 Commenced June 3, 1912.
 Dry hole. Very little gas.

	Top.	Bottom.
Berea Sand	(1222' 1")	1222 - 1251
Total depth		1257

ALLISON NO. 13 WELL.

Not located.

Conductor, 20' 10"; 8½" casing, 162'; 6½", 650' (through Salt Sand).
 Completed, May 9, 1914.

	Top.	Bottom.
Berea Sand (pay, 1220-32')		1209 - 1237
Total depth		1237

Small coal seam at 155';
 very good pay sand--seam oil. On Monday little gas and seam oil.