

Grant
District, Hancock County, W. Va.

70042

Branden et al.

Sutton Bros., contractors.

30' of 10" drive pipe; 8 1/2" casing, 110'; 6 1/2", 4100' (through
 Big Injun.

Got water below 8 1/2" casing.

Dry hole. No show of any kind.

| | Top. | Bottom. |
|----------------------------|--------|---------|
| Coal | | 100 |
| Berea Sand (hard and limy) | 655'5" | 697 |
| Total depth | | 697 |