

Sardis District, Harrison County, W. Va.

By

F. L. Grove, Contractor

Rig commenced Oct. 22, 1905; rig completed Oct. 28, 1905.

Drilling commenced Nov. 1, 1905; drilling completed, Dec. 8, 1905.

10" casing, 155'; 8 $\frac{1}{2}$ " , 924' (pulled); 6-5/8" , 1900'; 5-3/16" , 2459'.

Shot with 30 qts., Dec. 9, 1905; shot with 20 qts. June 27, 1906;

and shot with 10 qts., May 14, 1907.

	Top.	Bottom.
Pittsburgh Coal	406	414
Big Dunkard Sand	775	950
Gas Sand (water at 1180')	1100	1200
Second Salt Sand	1300	1420
Maxton Sand	1645	1725
Pencil Cave	1737	1745
Big Line	1745	1800
Big Injun Sand	1800	1880
Upper 30-Ft. Sand	2256	2276
50-Ft. Sand	2336	2368
Lower 30-Ft. Sand	2380	2410
Gordon Stray Sand	2425	2460
Gordon Sand (first pay, oil, 2508-15')	2476	2519
Total depth		2519