

70116

Simpson District, Harrison County, W. Va.

By Hope Natural Gas Co.

Rig contractor, L. Fisher.

Drilling contractor, J. C. Gornley & Co.

Drilling commenced June 22, 1904; completed, June 22, 1905.

10" casing, 270' (pulled); 8 $\frac{1}{2}$ " , 1400' (pulled); 6-5/8" , 1851'
(charged to well).

Dry hole.

W. R. Goe, Supt., authority.

	Top.	Bottom.
Pittsburgh Coal	42	48
Dunkard Sand	568	600
Gas Sand	675	710
Salt Sand	1030	1090
Big Lime	1270	1340
Big Injun Sand	1340	1480
Fifty-foot Sand	1778	1820
Stray Sand	2020	2045
Gordon Sand	2070	2085
Fifth Sand	2355	2375
Lime and shells	2500	3000
Lime, sand and shells	3000	3280
Sand (salt water, 3295')	3285	3310
Black slate	3310	3320
Hard lime	3320	3340
Black slate, to bottom	3340	3371