

70139

Clay
District, Harrison County, W. Va.

By Geo. E. Miller & Co., Fairmont, W. Va.

Rig commenced April 20, 1910; rig completed, May 1, 1910.

Contractor, Huey and Cunningham, (rig).

Drilling commenced May 4, 1910; drilling completed June 25, 1910.

Contractor, Jas. I. Michaels.

Wooden conductor, 16"; 10" casing, 131"; 8 $\frac{1}{2}$ ", 1035'; 6-5/8", 1491'.

	Top.	Bottom.
Pittsburgh Coal	40	50
Water at 160'		
Gas Sand	270	290
Coal	358	366
Little Dunkard Sand	490	520
Big Dunkard Sand	598	640
Sand	650	690
Coal	726	730
Coal	793	799
1st Salt Sand	803	836
2nd Salt Sand	960	1030
Sand	1362	1381
Little Lime	1448	1458
Pencil Cave	1458	1466
Big Lime	1466	1554
Big Injun Sand (light gas, 1645')	1554	1660
Gantz Sand	1770	1792
Top of 50-Ft. Sand	2050	
(light gas, 2057'; heavy gas, 2066-2075'--shut down to move out; began spraying, 2075'; well made 30 bbls. per hour from this depth, without further drilling; 2nd pay, green oil, 2091')		
Total depth		2142

NOTE: We did not keep any record of shale, grit, and slate between the sands. If you want the record to cover every foot of the depth, you can mark these places as slate and shale.