

Duval District, Lincoln County, W. Va.
 By Holley Oil and Development Co.
 Elevation, 800'.
 On Turkey Creek.

Drilling commenced June 7, 1905; completed, June 21, 1905.

Cost per foot, \$1.00. Contractor, McElroy and Evans.

10" conductor; 6-5/8" casing, 130'.

6-6-5/8" packer. 956' tubing.

Rock pressure, 360 lbs. Volume, 6,256,000 cu. ft.

Connections, well: 2 - 3-inch gates and 3 mixed nipples.

7

	Top.	Bottom.	Thickness.
Conductor	0	10	10
Slate shells	10	130	120
Slate	130	210	80
Sand	210	420	210
Slate	420	460	40
Sand	460	540	80
Slate	540	600	60
Sand	600	660	60
Slate	660	670	10
Sand	670	730	60
Slate	730	810	80
Sand (gas with water, 830')	810	830	20
Slate	830	880	50
Sand (first gas pay, 915')	880	915	35
Sand (second gas pay, 935')	915	935	20
Sand	935	956	21
Total depth		956	