

1913 Co Rept

Duval District, Lincoln County, W. Va.
 By Holley Oil and Development Co.
 Elevation, 735' (CWL) (740'?). On Billie Creek.
 Drilling commenced Sept. 23, 1907; completed, Nov. 9, 1907.
 Cost per foot, \$1.25. Contractor, Chamberlin & Co., Huntington, W. Va.
 Drillers: Parron Stuart and M. E. Nuhfer.
 Wood conductor; 13" casing, 16'; 8", 285' (pulled); 6-5/8", 1464'
 (636' left in well).
 Tubing, 2205'.
 6-5/8" packer, set at 2183'.
 Two joints 3 in., one above packer and one below packer;
 one left-handed nipple four joints above packer; 2 2-in. gate
 valves.

	Top.	Bottom.	Thickness.
Earth	Floor	- 15	15
Slate and sand	15	- 160	145
Sand	160	- 200	40
Slate	200	- 275	75
Coal	275	- 280	5
Slate	280	- 300	20
Sand	300	- 400	100
Slate	400	- 450	50
Sand	450	- 500	50
Slate	500	- 600	100
Sand	600	- 700	100
Slate	700	- 725	25
Sand	725	- 800	75
Slate	800	- 875	75
Sand	875	- 900	25
Salt Sand (gas at 910'; water at 925')	900	- 1455	555
Big Lime	1455	- 1690	235
Big Injun Sand	1690	- 1732	42
Slate	1732	- 1800	68
Lime and shells	1800	- 1915	115
Slate	1915	- 2150	235
Slate	2150	- 2165	15
Black slate	2165	- 2183	18
Berea Grit (gas in first 7')	2183	- 2203	20
Total depth		2203	