Date

State of West Virginia Office of Oil and Gas

INSPECTORS REPORT

Operator:	GasStar
API Number:	47-051-01592 Goudy 4 H
Findings:	
Set 20 inch condi	uctor to 110 ft. Pumped cement down , let set, then grouted to surface
Used 187 sx of c	mnt
Location looks clean. E & S effective and site is vegetating.	
Cal	wolle Carel
Oil & Gas Inspect	or
1/1/2013	