

STATE OF WEST VIRGINIA  
DEPARTMENT OF ENVIRONMENTAL PROTECTION  
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: Cokeley, Gene M & Sandra L Operator Well No.: R1 - 4707302612

LOCATION: Elevation: 740' Quadrangle: Willow Island 7.5'  
District: Grant County: Pleasants  
Latitude: 4353633 Feet South of \_\_\_\_\_ Deg. \_\_\_\_\_ Min. \_\_\_\_\_ Sec.  
Longitude: 471367 Feet West of \_\_\_\_\_ Deg. \_\_\_\_\_ Min. \_\_\_\_\_ Sec.

Well Type: OIL \_\_\_\_\_ GAS X

Company Unknown - WVDEP Paid Plugging Contract Coal Operator None  
601 57th St. SE or Owner \_\_\_\_\_  
Charleston, WV 26304 \_\_\_\_\_  
Agent Jason Harmon Coal Operator \_\_\_\_\_  
Permit Issued Date 4/24/23 or Owner \_\_\_\_\_

AFFIDAVIT

STATE OF WEST VIRGINIA,  
County of Pleasants ss:

James McGinnis and Mike Proctor being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well say that said work was commenced on the 10th day of July, 2023, and the well was plugged and filled in the following manner:


| TYPE                   | FROM | TO      | PIPE REMOVED   | LEFT        |
|------------------------|------|---------|----------------|-------------|
| 41 sks of Class L cmt  | 782' | 580'    | 620' of rods   | 0 of rods   |
| 124 sks of Class L cmt | 480' | surface | 785' of 2" tbg | 0 of 2" tbg |
|                        |      |         |                |             |
|                        |      |         |                |             |
|                        |      |         |                |             |
|                        |      |         |                |             |

Description of monument: API Number Welded on 6 5/8" pipe is 8ft aboveground and that the work of plugging and filling said well was completed on the 21st day of July, 2023.

And further deponents saith not. Chris Veazey

Sworn and subscribe before me this 3rd day of October, 2023

My commission expires: Sept. 18, 2027  
Sandra X. Harper  
Notary Public



Affidavit reviewed by the Office of Oil and Gas: [Signature] Title: OOG Inspector

RECEIVED  
Office of Oil and Gas

OCT 19 2023

WV Department of  
Environmental Protection

10/20/2023