

Curry District, Putnam County, W. Va.
Holley Oil & Development Co. (No. 5).
Trace Fork field.

Elevation, 700'.

Drilling commenced Dec. 18, 1905; completed, Feb. 24, 1906.

Cost per foot, \$1.25.

Contractor, Chamberlin & Co., Hurricane, W. Va.

Drillers: J. H. Fuller, J. H. Vasbinder, and Charley Boyce.

25' conductor; 13" casing, 165'; 10", 734'; 8 $\frac{1}{4}$ ", 863'; 6-5/8",
1313' (all left in well).

Packer, 2 x 6-5/8, set at 1516'.

1548' of tubing.

Gas well. 1st min. pressure, 600 lbs.; rock pressure, 650 lbs.

Packers in well: One ten-in bottom hole-rubber packer; two eight-
in., one anchor packer and one bottom hole packer; one 6-5/8"
lead packer; one tubing packer, 2 - 2" x 6-5/8".

One ten-in. casing-head stuffing box.

Gates - 2 - three-in.; 2 - two-in. One cross tee, 2-in.
one set 2-in. clamps.

	Top.	Bottom.
Dirt and gravel	(floor)	0 - 25
Slate and shells		25 - 95
Sand		95 - 120
Slate and shells		120 - 180
Sand		180 - 205
Slate		205 - 215
Coal		215 - 217
Sand		217 - 242
Slate		242 - 250
Sand		250 - 300
Slate		300 - 315
Sand		315 - 355
Slate		355 - 370
Sand		370 - 385
Slate		385 - 405
Sand		405 - 430
Slate		430 - 470
Sand		470 - 530
Sand		530 - 590
Slate		590 - 660
Sand		660 - 725
Slate		725 - 760
Limestone		760 - 790
Gas Lime (first pay in Gas Sand, 803'; second pay in Gas Sand, 856'; volume, 1,500,000; rock pressure, 360 lbs.)		790 - 863
Salt Sand		863 - 1313
Big Lime		1313 - 1528
Slate		1528 - 1539
Big Injun Sand (gas in Big Injun Sand; first gas, 3' in sand (1542'); vol- ume, 703,632 cu. ft. per 24 hrs.; rock pressure, 650 lbs.)		1539 - 1548
Total depth		1548