

STATE OF WEST VIRGINIA
DEPARTMENT OF ENVIRONMENTAL PROTECTION
OFFICE OF OIL AND GAS

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE IN TRIPLICATE, one copy mailed to the Department, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Farm name: Swecker, H. Operator Well No.: SWECKER H

LOCATION: Elevation: 1528.87' Quadrangle: Philippi SW
District: Warren County: Upshur
Latitude: 39.07185 Feet South of _____ Deg. _____ Min. _____ Sec.
Longitude: -80.19671 Feet West of _____ Deg. _____ Min. _____ Sec.

RECEIVED
Office Of Oil and Gas
JUN 25 2024
WV Department of
Environmental Protection

Well Type: OIL _____ GAS X

Company Diversified Energy Coal Operator Penn Virginia Operating Company, LLC
414 Summers Street or Owner 7 sheridan SQ STE 400
Charleston, WV 26301 Kingsport, TN 37660
Agent Chris Veazey Coal Operator _____
Permit Issued Date 12/08/22 or Owner _____

AFFIDAVIT


STATE OF WEST VIRGINIA,
County of Upshur ss:

Tim Simmons and James McGinnis being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by the above named well operator, and participated in the work of plugging and filling the above well say that said work was commenced on the 17th day of October, 2023, and the well was plugged and filled in the following manner:

| TYPE | FROM | TO | PIPE REMOVED | LEFT |
|------------------------|-------|---------|-----------------------|-----------------------|
| 50 sks of Class L cmt | 4350' | 3872' | 3145' of 5 - 1/2" csg | 1156' of 5 - 1/2" csg |
| 25 sks of Class L cmt | 3868' | 3582' | 2304' of 7" csg | 0 of 7" csg |
| 71 sks of Class L cmt | 3510' | 3208' | 320' of 8 - 5/8" csg | 1523' of 8 - 5/8" csg |
| 92 sks of Class L cmt | 2354' | 2015' | | |
| 152 sks of Class L cmt | 1893' | 1380' | | |
| 270 sks of Class L cm | 489' | surface | | |

Description of monument: 6" casing w/ API # welded on casing minimum 30" above ground and that the work of plugging and filling said well was completed on the 14th day of December, 2023.

And further deponents saith not. Chris Veazey



Sworn and subscribe before me this 28th day of February, 2024

My commission expires: 9/28/28
Jeffrey Bush
Notary Public

Affidavit reviewed by the Office of Oil and Gas: Randall M. Kirchberg Digitally signed by Randall M. Kirchberg Date: 2024.02.28 09:46:26 -05'00' Title: Oil & Gas Inspector

07/12/2024