

32173
NOW 30185

Green District, Wetzel County, W. Va.
By Hope Construction & Refining Co.
Located on April 30, 1928. First work done, May 8, 1928.
Rig commenced May 14, 1928; rig completed, May 23, 1928.
Drilling commenced May 29, 1928; drilling completed, June 30, 1928.
Rig contractor, Hope C. & H. Co.
Drilling contractor, S. W. Alexander.
Drillers, C. H. Irvin, H. O. Craig.
Tool dressers, C. L. Black and H. C. C.....?
10" casing, ~~276'~~ 276' 3"; 8 1/2" 1551' 7"; 6 3/4" 2178' 1" (212' pulled out); 5 1/2" 2300' (pulled); 2" tubing, 2192' 10".
Packer record: 8 1/2" steel shoe set at 1551'; 6 3/4" steel shoe set at 2154' (SLM); 5 1/2" steel shoe set at 2274' (SLM); 10" steel shoe set at 276'.
Shot July 31, 1928, with 10 qts.; top of shell, 2341'; bottom of shell, 276'; 3" diameter; Rig Injun Sand; test before shot, no oil and no gas; test after shot, no oil or gas.; shot by Young Tor. Co.
Shot Aug. 11, 1928, with 20 qts. in Injun Sand; tests before and after shot, no oil or gas.
Record submitted to Dept. of Mines on Hope form, (not dated).
Record to MCF from Mrs. Griffith Sept. 10, 1938.
Elevation.....

	Top.	Bottom.
Sand	250	- 268
Native coal	374	- 375
Sand	394	- 374
Native coal	575	- 578
Sand (little gas, 653')	640	- 680
Pittsburgh Coal	1043	- 1045
Sand	1325	- 1340
Little Dunbar Sand	1440	- 1455
Sand	1470	- 1482
Big Dunbar Sand	1552	- 1560
Gas Sand	1615	- 1640
First Salt Sand	1670	- 1730
Sand	1847	- 1997
Second Salt Sand (water at 1982'; oil at 1982'; gas, 1982-1993')	1982	-
Marton Sand	2040	- 2060
Little Line	2120	- 2130
Pencil Cave	2130	- 2134
Big Line (SLM at 2154')	2134	-
(break in line, 2189-2192')		
Big Injun Sand (water, 2240'; gas, 2238'; more water, 2345'; 2250-2255', oil or water?) (break, 2450-52')(SLM, 2273')	2223	- 2485
Total depth		2515
Filled to		2183

