

Church District, Wetzel County, W. Va.

By The Pure Oil Co.

Commenced April 3, 1905; completed, April 28, 1905.

F. J. Akin, contractor; \$1.00 per foot.

Well filled up 80 feet in first pay.

Filled up 400 feet on first bit in second pay and 1100 feet while drilling the sand.

From bottom of casing to top of Maxton Sand, 147 feet.

Hole reduced at 2287'.

128' of 5-3/16" liner set on top of Maxton Sand.

1 1/2" conductor; 10" casing, 250'; 8 1/2" p 1540' (pulled); 6-5/8", 2140'.

Shot May 6, 1905, by Fisher Torpedo Co., with 30 qts. in 1st pay; 7' shell; 16' anchor; depth of well when shot, 2342'; depth top of shot, 2319'; with 50 qts. in second pay; 12' shell; 4' anchor; depth of well when shot, 2358'; depth top of shot, 2342'; total, 80 qts., 19' shell; 20' anchor; bridged.

Shot May 15, 1906, by Fisher Torpedo Co., with 100 qts.; 22' shell; 27' anchor; depth of well when shot, 2352'; depth top of shot, 2320'; bridged; shells passed.

Record from E. Townley, Room 2308, 35 E. Wacker Drive, Chicago, Ill., March 13, 1931.

	Top.	Bottom.
Pittsburgh Coal	1160	- 1165
Little Dunkard Sand	1545	- 1595
Big Dunkard Sand	1629	- 1664
Salt Sand	1975	- 2090
Red cave	2260	- 2287
Maxton Sand (1st pay, 2320-2324';		
2nd pay, 2344-2351')	2287	- 2359