

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
JEFFREY MICHAELS, ET AL
Lease or Property Owner
PO BOX 221, MANNINGTON, WV 26582
Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE STREET MONONGAH, WV 26554
Complete Address
GLOVER GAP 7.5'
Well Location
MANNINGTON
District
MARION
County
R-273 (1)
Well No.
MICHEALS, JEFFREY, ET AL
Farm

STATE INSPECTOR SUPERVISING PLUGGING *[Signature]* 9-4-14

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

DELBERT MOORE and KEVIN WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 9th day of July, 2014 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Formation				
Cleansed 4 3/4" hole through 5 1/2" casing from Surface to 1985'. Removed 1985' of 5 1/2" casing from Surface to 1985'. Left an unknown amount of 5 1/2" casing in the hole from 1985' to an unknown depth. Cleansed 5 1/4" hole through 7" casing from Surface to 1954'. Cut 7" casing at the following depths: 1852', 1748', 1647', 1539', 1434', 1328', 1222', 1108', and 1020'. Cemented bottom hole from 1985' to 1519' with 75 sacks of Expandable Cement. Removed 919' of 7" casing from Surface to 930'. Left 1024' of 7" casing in the hole from 930' to 1954'. Cleansed 12 1/8" hole from Surface to 242'. Reduce hole to 9 7/8". Cleansed 9 7/8" hole from 242' to 878'. Cleansed 9 7/8" hole through the Pittsburgh Coal seam from 699' to 707'. Reduced hole to 6 1/2". Cleansed 6 1/2" hole from 878' to 1519. Tagged bottom hole plug at 1519'. <u>Cemented hole from 1519' back to surface as follows:</u> From 1519' to 907' with 105 sacks of Expandable Cement. From 907' to 599' with 170 sacks of Thixotropic Cement with Green Dye. From 599' back to the Surface with 250 sacks of Expandable Cement. Cement did circulate at the Surface. Left 20' of 16" conductor casing in the hole from Surface to 20'.	16" Conductor	0'	20'	
		7"	919'	1024'
		5 1/4"	1985'	Unknown
Coal Seams		Description of Monument		
Pittsburgh	(699' - 707')	77' of 7" casing w/ company name, well number, permit number and date cemented stated on 7" casing. Well marker will be attached to cement plug at ground level.		

Received
Office of Oil & Gas
SEP 08 2014

... and that the work of plugging and filling said well was completed on the 24th day of July, 2014

And further deponents saith not.

[Signature]
Delbert Moore

[Signature]
Kevin S. Wright

Sworn to and subscribed before me this 27 day of August 2014

[Signature]
Notary Public

My commission expires: 11/4/23



Permit No. 47-049-00668-P
Well No. R-273 (1)