## STATE OF WEST VIRGINIA **DEPARTMENT OF ENERGY OIL AND GAS WELLS DIVISION**

## AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO. **Coal Operator or Owner** 

**1 BRIDGE STREET MONONGAH, WV 26554** 

**Address** 

CONSOLIDATION COAL CO. **Coal Operator or Owner** 

**1 BRIDGE STREET MONONGAH, WV 26554** 

Address

**WILLIAM C. LUCAS** 

Lease or Property Owner 85 EVANS RUN ROAD MANNINGTON, WV 26582

Address

**CONSOLIDATION COAL CO.** 

Name of Well Operator

**1 BRIDGE STREET MONONGAH, WV 26554** 

**Complete Address** 

**GLOVER GAP 7.5'** 

Well Location

MANNINGTON

District

MARION County

<u>5341</u> Well No.

UCAS, WILLIAM C.

STATE INSPECTOR SUPERVISING PLUGGING

**AFFIDAVIT** 

STATE OF WEST VIRGINIA, County of MONONGALIA ss:

ROGER MOORE and KEVIN WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 27<sup>th</sup> day of September, 2013 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left in
Formation				
Cleaned 12 ¼" hole from the surface to 32'. Removed 2484' of junk 1" cable from the hole. Continue to clean 12 ½" hole from 32' to 329'. Reduced hole to 9 7/8". Cleaned 9 7/8" hole from 329' to 801'. Reduced hole to 7 7/8". Cleaned 7 7/8" hole from 801' to 1090'. Cleaned 7 7/8" hole through the Pittsburgh Coal seam from 856' to 864'. Possible junk reams through the Pittsburgh Coal seam from 856' to 864'. Reduced hole to 6 ½". Cleaned 6 ½" hole from 1090' to 1094'. Left 20' of 16" conductor casing in the hole from the surface to 20'.		16" Conductor	0'	20'
		REC	EIVED	
		Office of	Oil & G	as
		JAN 0	<b>2</b> 0004	
Cemented hole from 1094' back to surface as follows: From 1094' to 756' with 190 sacks of Thixotropic Cement with green dye. From 756' to surface with 360 sacks of Econofill Cement. A total of 550 sacks of cement were used to fill the hole from 1094' back to surface. Cement did circulate at the surface.		WV Depa Environme	irtment Prote	of ection
Continue				
Coal Seams	(000) 004m	Description of Monument		
<u>Pittsburgh</u>	(856' - 864')	77" of 7" casing w/ company name, well number,		
		permit number and date cemented stated on 7" casing. Well marker will be attached to cement		
	hitaging and filling said wall was comple	plug at ground level.		

... and that the work of plugging and filling said well was completed on the 31st day of October, 2013

And further deponents saith not.

Marie

May

Sworn to and subscribed before me this 9th day of Dec. 2013

KOTARY PUBLIC OFFICIAL SEAL STATE OF WEST VIREIRIA CAROLEA MAYLE

495 BUCKEYE RD. CORE, WV 26541

AY COMMISSION EXPIRES SEPT. 12, 2017

Perme No. <u>47-049-02273-P</u> Well No. <u>5341</u>

My commission expires: 9-12

01/10/2014