

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.  
Coal Operator or Owner  
1 BRIDGE STREET MONONGAH, WV 26554  
Address  
CONSOLIDATION COAL CO.  
Coal Operator or Owner  
1 BRIDGE STREET MONONGAH, WV 26554  
Address  
CONSOLIDATION COAL CO.  
Lease or Property Owner  
1 BRIDGE STREET MONONGAH, WV 26554  
Address

CONSOLIDATION COAL CO.  
Name of Well Operator  
1 BRIDGE STREET MONONGAH, WV 26554  
Complete Address  
GLOVER GAP 7.5'  
Well Location  
MANNINGTON  
District  
MARION  
County  
5016  
Well No.  
CONSOLIDATION COAL COMPANY  
Farm

STATE INSPECTOR SUPERVISING PLUGGING *William H. ...* 12-15-14

AFFIDAVIT

STATE OF WEST VIRGINIA,  
County of MONONGALIA ss:

MICHAEL MITCHELL and KEVIN WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 8<sup>th</sup> day of October, 2014 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Formation				
Cleaned 12 1/2" hole from Surface to 104'. Tagged top of 10 3/4" casing at 104'. Reduced hole to 9 7/8". Cleaned 9 7/8" hole through 10 3/4" casing from 104' to 155'. Continued to clean 9 7/8" hole from 155' to 607'. Tagged top of 8 5/8" casing at 607'. Reduced hole to 7 7/8". Cleaned 7 7/8" hole through 8 5/8" casing from 607' to 1210'. Continued to clean 7 7/8" hole from 1210' to 1984'. Reduced hole to 6 1/2". Tagged solid plug at 1984'. Left 51' of 10 3/4" casing in the hole from 104' to 155'. Removed 357' of 8 5/8" casing from 607' to 964'. Left 246' of 8 5/8" casing in the hole from 964' to 1210'. Cleaned 9 7/8" hole through the Pittsburgh Coal seam from 742' to 748'. Left 20' of 16" conductor casing in the hole from Surface to 20'.	16" Conductor	0'	20'	
		10 3/4"	0'	51'
		8 5/8"	357'	246'
<u>Cemented hole from 1984' back to surface as follows:</u> From 1984' to 948' with 222 sacks of Expandable Cement. From 948' to 842' with 175 sacks of Thixotropic Cement with dye. From 842' back to the Surface with 273 sacks of Expandable Cement. Cement did circulate at the Surface.				
Coal Seams		Description of Monument		
Pittsburgh	(742' - 748')	77' of 7" casing w/ company name, well number, permit number and date cemented stated on 7" casing. Well marker will be attached to cement plug at ground level.		

RECEIVED  
Office of Oil and Gas  
DEC 17 2014  
WV Department of  
Environmental Protection

... and that the work of plugging and filling said well was completed on the 24<sup>th</sup> day of October, 2014

And further deponents saith not.


*Michael P. Mitchell*  
Michael Mitchell

*Kevin Wright*  
Kevin Wright

Sworn to and subscribed before me this 5<sup>th</sup> day of December-2014

*Kara Beth Forst*  
Notary Public

My commission expires: 11/4/23



Permit No. 47-049-02353-P  
Well No. 5016

12/19/2014