



AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

**CONSOLIDATION COAL COMPANY**  
Coal Operator or Owner  
1 BRIDGE STREET MONONGAH, WV 26554  
Address

**CONSOLIDATION COAL CO.**  
Name of Well Operator  
1 BRIDGE STREET MONONGAH, WV 26554  
Complete Address

**CONSOLIDATION COAL COMPANY**  
Coal Operator or Owner  
1 BRIDGE STREET MONONGAH, WV 26554  
Address

**GLOVER GAP 7.5'**  
Well Location  
**MANNINGTON**  
District

**JEFFREY H. MICHAEL & RONALD C. MICHAEL**  
Lease or Property Owner  
PO BOX 221, MANNINGTON, WV 26582  
Address

**MARION**  
County  
**5243**  
Well No.

**MICHAEL, JEFFREY H. & RONALD C.**  
Farm

STATE INSPECTOR SUPERVISING PLUGGING

*[Signature]*

AFFIDAVIT

STATE OF WEST VIRGINIA,  
County of MONONGALIA ss:

**MICHAEL MITCHELL** and **KEVIN S. WRIGHT** being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 8<sup>th</sup> day of December, 2016 and that the well was plugged in the following manner:

Sand or Zone Record Formation	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Cleaned 12 1/4" hole from the surface to 292'. Reduced hole to 9 7/8". Cleaned 9 7/8" hole from 292' to 902'. Tagged top of 7" casing at 902'. Cleaned hole with 6 1/4" bit and mill from 902' to 1480'. Removed 241' of 7" casing from 902' to 1143'. Removed 47' of junk 7" casing from 1143' to 1190'. Tried to get inside 7" casing from 1143' to 1190'. All attempts were unsuccessful. Could not get back in 7" casing to clean back to 1480'. Left an unknown amount of 7" casing in the hole from 1190' to an unknown depth. Cleaned hole with 9 7/8" bit and junk basket from 902' to 1190'. Cleaned 9 7/8" hole through the Pittsburgh Coal seam from 842' to 849'. Possible small junk metal remaining in the Pittsburgh Coal seam. Left 10' of 16" conductor casing in the hole from Surface to 10'.		16"  7"	0'  288'	10'  Unknown
<b>Cemented 1480' back to the surface as follows:</b> From 1480' to 1190' with 10.2 lb/gal gel plug. From 1190' to 1089' with 80 sacks of Expandable Cement. From 1089' to 716' with 225 sacks of Thixotropic Cement with dye. From 716' to back to the Surface with 355 sacks of Expandable Cement. Cement did circulate at the surface.				
<b>Coal Seams</b>		<b>Description of Monument</b>		
<b>Pittsburgh</b>	<b>(842' - 849')</b>	77' of 7" casing w/ company name, well number, permit number and date cemented stated on 7" casing. Well marker will be attached to cement plug at ground level.		

... and that the work of plugging and filling said well was completed on the 30<sup>th</sup> day of December, 2016.

And further deponents saith not.

*[Signature]*  
Michael P. Mitchell

*[Signature]*  
Kevin S. Wright

Sworn to and subscribed before me this 9<sup>th</sup> day of Jan 2017

*[Signature]*  
Notary Public

My commission expires: 9-12-17



Permit No. 47-049-02419-P  
Well No. 5243