

**AFFIDAVIT OF PLUGGING AND FILLING WELL**

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, on copy mailed to the Division, one copy to be retained by the Well Operator, and the third copy (and extra copies if required) should be mailed to each coal operator at their respective address

Consolidation Coal Co., River Operations  
**Coal Operator or Owner**  
Rd. #4, Box 425 Moundsville, WV 26041  
**Address**

Consolidation Coal Co., River Operations  
**Coal Operator or Owner**  
Rd. #4, Box 425 Moundsville, WV 26041  
**Address**

Danford & Deborah O'Brian  
**Lease or Property Owner**  
RR 4 Box 252 Cameron, WV 26033  
**Address of Lease or Property Owner**

Consolidation Coal Co., River Operations  
**Name of Well Operator**  
Rd. #4, Box 425 Moundsville, WV 26041  
**Complete Address**

Majorsville, WV 7.5'  
**Well Location**

Webster  
**District**  
Marshall  
**County**  
SGW-95  
**Well No.**

Danford & Deborah O'Brian  
**Farm**

STATE INSPECTOR SUPERVISING PLUGGING \_\_\_\_\_

11-16-11  
Date

AFFIDAVIT

State of West Virginia  
County of Roane:

Leonard Blake and Dan Timm, being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company, Well Operator, and participated in the work of plugging and filling the above well, that said work was commenced on 8-25-11, and that the well was plugged in the following manner:

Sand or Zone Record Formation	Filling Material	Plugs Used Size & Kind	Casing Pulled	Casing Left In	
Kill well with water. Log with Denny/Coal company logger (showed TD at 1437', 8" from surface to 1397', roof coal 716.5' to 717.5', Pittsburgh Coal 718.3' to 724.5' and deviation off 15.5'). Run second deviation log with Century and showed off 15'. Tried to pull 8" (no movement). Run bond log with JW Wireline and showed was bonded. Talked to Derek Haught/State Man and Michele O'Neil/Consol about perffing 8", plugging bottom hole and then sand cutting and both said ok. Perf 8" with JW Wireline at 1279', 1179', 1079', 924', 874', 824' and 774'. Log and perfs were ok. Plugged from 1437' up to 924' with Omega using 125 sacks of expanding cement and from 924' up to 775' using 40 sacks of thix with green dye. Sand cut 8" with BJ Services at 725.5', 723', 720.5', 718', 715.5', 665.5' and 565.5'. Log sand cuts with Denny/Coal Company Logger and all were ok. Plug well with Omega using 80 sacks of thix with green dye from 775" up to 500' and from 500' to surface with 350 sacks of expandable cement.  Total plug was 595 sacks and cement did circulate.	Cemented hole from 1437' up to 924' with 125 sacks of expandable cement.  Cemented hole from 924' to 500' with 120 sacks of Thix with <u>Green Dye</u> cement.  Cemented hole from 500' to surface with 350 sacks of expandable cement.	8" casing (0)  10" casing (0)	8" (1397')  10" (unknown)		
				Coal Seams	Description of Monument
				Pittsburgh Coal	718.3' to 724.5'

RECEIVED  
Office of Oil & Gas  
NOV 23 2011  
WV Department of Environmental Protection

... and that the work of plugging and filling said well was completed on 9-8-11.

And further deponents saith not. Leonard Blake  
Leonard Blake

Dan Timm  
Dan Timm

Sworn to and subscribed before me this the 21 NOV 11

David N. Brannon  
Notary Public

My commission expires on: December 10, 2017

