

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

RECEIVED
WV Division of
Environmental Protection

JAN 18 1996

Permitting
Office of Oil & Gas

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

Consolidation Coal Co.
Coal Operator or Owner
P.O. Box 1314 Morgantown, W.Va. 26507
Address

Consolidation Coal Co.
Coal Operator or Owner
Morgantown, W.Va. 26507
Address

Albert K. & Merle J. Eddy
Lease or Property Owner
Rt. 2 Box 109 Fairview, W.Va. 26570
Address

Consolidation Coal Co.
Name of Well Operator
P.O. Box 1314 Morgantown, W.Va. 26507
Complete Address

July 14 19 94
WELL AND LOCATION

Clay District

Monongalia County

WELL NO. M1-468

Albert K. & Merle J. Eddy Farm

STATE INSPECTOR SUPERVISING PLUGGING

Kendal Mick

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of Monongalia

ss:

Dennis L. Yost and David D. Yost

being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Co., well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 6th day of June, 19 94, and that the well was plugged and filled in the following manner:

Sand or Zone Record Formation	Filling Material	Plugs Used Size & Kind	Casing	
			CSG PULLED	CSG LEFT IN
	Pulled 2246' of rods;		2246'	
	2250' of 2 3/8" tubing;	RODS		
	1850' of 5 1/2" casing.	2 3/8"	2250'	
	Cleaned wellbore to 2165'	5 1/2"	1850'	
	Cemented bottom hole with 7"		1400'	
	175 sacks from 2165'-1425'	5 1/2"	234'	
	Pulled 1400' of 7" casing;			
	234' of 8 1/4" casing. Made cuts			
	in 8" casing at 1350'. Ran			
	coal protection string as follows;			
	1013' of 4 1/2" casing; 331'			
	tubing; Latch down plug at 993';			
	Float valve at 1013'; Swedge at 1014'.			
	Circulated cement to surface as follows;			
	790 sacks of Poz Mix; 270 sacks of			
	expanding type cement; 1,000 gal. of mud flush.			
Coal Seams	Let set, bailed dry, set monument.	Description of Monument		
	Pittsburgh 876'-886'			
	6 ft of 4 1/2" casing with			

11/26/96