## WEST VIRGINIA DEPARTMENT OF ENVIRONMENTAL PROTECTION OIL AND GAS WELLS DIVISION

4706101644

## AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their

CONSOLIDATION COAL CO. **Coal Operator or Owner** 1 BRIDGE STREET MONONGAH, WV 26554 Address

CONSOLIDATION COAL CO. **Coal Operator or Owner** 1 BRIDGE STREET MONONGAH, WV 26554

Address CONSOL MINING COMPANY Lease or Property Owner 1 BRIDGE STREET MONONGAH, WV Address

Name of Well Operator 1 BRIDGE STREET MONONGAH, WV 26554 Complete Address WADESTOWN, WV 7.5' Well Location

BATTELLE District MONONGALIA

WEST VIRGINIA LAND RESOURCES INC.

County 4379 Well No.

E.B. HALL Farm

STATE INSPECTOR SUPERVISING PLUGGING

11-16-21

**AFFIDAVIT** 

STATE OF WEST VIRGINIA, **County of MONONGALIA:** 

Craig Park and Kenneth Gump, Sr being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by West Virginia Land Resources well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 14th day of July, 2021 and that the well was plugged in the following manner:

with 6% bentonite gel.  Attempted to remove rea	[f0ff] 3085; to 2270; Mallhoro was filled	Casing/Tubing Size 2" Tubing	Pulled	1 044 10
with 6% bentonite gel.  Attempted to remove rea	[f0ff] 3085; to 2270; Mallhoro was filled	Off Truly in		Left In
Arrempted to remove tes	Pulled 2" tubing from surface to 3091'. Used 55 sacks of cement to set bottom hole plug from 3085' to 2270'. Wellbore was filled with 6% bentonite gel. Pulled 5 ½ casing from surface to 1197'. Attempted to remove reaming 5 ½" casing by pulling 150% of the		3091'	0,
string weight, all attempt			1197'	1169'
remove 7" casing were L 7" casing at 1078, 1028' 912, 872, and 822. Cemented well from 116 cement. Cemented well	ts were unsuccessful. Made cut at 1128' 19% of string weight but all attempts to unsuccessful." Made addition cuts in the ', 978, 938, 933, 928, 926, 924, 922, 917, 90' to 720' using 90 sacks of thixotropic from 720' to surface using 95 sacks of ment did circulate to surface.	7" Casing	0	2170'
Coal Seams Pittsburgh	922'-928'	Description of Monume	nt	
		77" of 7" casing w/ company name, well number permit number and date cemented stated on 7"		
		plug at ground level.	rker will be attached to cement	

work of plugging and filling said well was completed on the 5th day of August, 2021

And further deponents saith not.

Kenneth Gump Sr.

Craig Park

Sworn to and subscribed before me this day of