



Curry District, Putnam County, W. Va.  
Holley Oil and Development Co. (No. 3).  
Turkey Creek field.  
Elevation, 765'.

Drilling commenced, Sept. 8, 1905; completed, Sept. 26, 1905.  
Contractor, Chamberlin & Co.

Drillers: J. H. Fuller and J. M. Loudon.

10" casing, 10'; 6-5/8", 125'.

6-5/8 x 3 packer, set at 820'. 900' tubing.

Rock pressure, 356 lbs.

2 gates.

Volume, 3,560,000 cu. ft.

	Top.	Bottom.
Gravel (fillor)	0	10
Sand	10	30
Slate and shells	30	260
Sand (gas at 350')	260	350
Slate	350	360
Sand	360	420
Slate	420	430
Sand	430	460
Slate	460	500
Sand	500	580
Slate	580	590
Sand	590	650
Slate (gas and water at 715')	650	720
Sand	720	740
Slate	740	770
Sand	770	795
Slate	795	805
Limestone	805	830
Sand (first pay at 861'; 31' in sand; second pay at 881'; 51' in sand)	830	883
Slate	883	888
Sand (third pay at 895'), to bottom	888	897