

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL COMPANY
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
CONSOLIDATION COAL COMPANY
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
CONSOLIDATION COAL COMPANY
Lease or Property Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE STREET MONONGAH, WV 26554
Complete Address
WALLACE 7.5'
Well Location
GRANT
District
WETZEL
County
6618-B
Well No.
CONSOLIDATION COAL COMPA
Farm

STATE INSPECTOR SUPERVISING PLUGGING Jane Wallace
AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

MICHAEL CAMPBELL and STEPHAN MOATS being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 19th day of August, 2014 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
<u>Formation</u>				
Cleaned 12 1/4" hole from Surface to 290'. Reduced hole to 9 7/8".		16" Conductor	0'	20'
Cleaned 9 7/8" hole from 290' to 1161'. Tagged top of 8 5/8" casing at 1161'. Reduced hole to 7 7/8".		8 5/8" Casing	200'	273
Cleaned 7 7/8" hole from 1161' to 1293'. Reduced hole to 6 1/4". Cleaned 6 1/4" hole from 1293' to 2306'. Tagged solid plug at 2306'. Left an unknown amount of 7" casing in the hole from 2086' to an unknown depth.		7"	0'	Unknown
Cemented bottom hole plug from 2306' to 1631' with 160 sacks of Expandable Cement. Removed 200' of 8 5/8" casing from 1161' to 1361'. Left 273' of 8 5/8" casing in the hole from 1361' to 1634'. Cleaned 9 7/8" hole from 1161' to 1361'. Reduced hole to 7 7/8".				
Cleaned 7 7/8" hole from 1361' to 1631'. Tagged bottom hole plug at 1631'. Cleaned 9 7/8" hole through the Pittsburgh Coal seam from 1150' to 1156'.				
<u>Cemented hole from 1631' back to surface as follows:</u>				
From 1631' to 1356' with 53 sacks of Expandable Cement. From 1356' to 1050' with 170 sacks of Thixotropic Cement with dye. From 1050' back to the Surface with 462 sacks of Expandable Cement. Cement did circulate at the surface. Left 20' of 16" conductor casing in the hole from the surface to 20'.				
<u>Coal Seams</u>		<u>Description of Monument</u>		
<u>Pittsburgh</u>	<u>(1150' - 1156')</u>	77" of 7" casing w/ company name, well number, permit number and date cemented stated on 7" casing. Well marker will be attached to cement plug at ground level.		

Received
Office of Oil & Gas
OCT 07 2014

... and that the work of plugging and filling said well was completed on the 11th day of September, 2014


And further deponents saith not.

Michael Campbell
Michael Campbell
Stephan Moats
Stephan Moats

Sworn to and subscribed before me this 1 day of October 2014

Kara Beth Forst
Notary Public

My commission expires: 11/4/23



Permit No. 47-103-03008-P
Well No. 6618-B

10/10/2014