STATE OF WEST VIRGINIA DEPARTMENT OF ENERGY OIL AND GAS WELLS DIVISION

49-02322

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL CO.
Coal Operator or Owner
1 BRIDGE STREET MONONGAH, WV 26554
Address
CONSOLIDATION COAL CO.
Coal Operator or Owner

1 BRIDGE STREET MONONGAH, WV 26554 Address

CONSOLIDATION COAL CO.
Lease or Property Owner

1 BRIDGE STREET MONONGAH, WV 26554

Address

CONSOLIDATION COAL CO.
Name of Well Operator
1 BRIDGE STREET MONONGAH, WV 26554

Complete Address GLOVER GAP 7.5' Well Location

MANNINGTON
District
MARION
County
5060

CONSOLIDATION COAL COMPA

Well No. OATION (Farm

STATE INSPECTOR SUPERVISING PLUGGING

AFFIDAVIT

STATE OF WEST VIRGINIA, County of MONONGALIA ss:

MICHAEL MITCHELL and STEPHAN MOATS being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 14th day of August, 2014 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Formation			1 4.164	
Removed 727' of 2 3/8" tubing from Surface to 727'. Cleaned 12 %" hole from Surface to 203'. Reduced hole to 9 7/8". Cleaned 9		16" Conductor	0'	16'
7/8" hole from 203' to 1077'. Reduced hole to 7 7/8". Cleaned 7 7/8" hole from 1077' to 1368'. Tagged top of 8 5/8" casing at 1209'. Left 123' of 8 5/8" casing in the hole from 1209' to 1332'. Tagged bottom plug at 1368'. Cleaned 9 7/8" hole through the Pittsburgh Coal seam from 861' to 868'.		8 5/8"	0,	123'
		2 3/8"	727'	0,
		Received		
Cemented hole from 1368' back to surface as follows: From 1368' to 1068' with 117 sacks of Expandable Cement. From 1068' to 761' with 190 sacks of Thixotropic Cement with dye. From 761' back to the Surface with 423 sacks of Expandable Cement. Cement did circulate at the Surface. Left 16' of 16' conductor casing in the hole from Surface to 16'.		Offic	e of Oi	& Gas
		(CT 022	014
conductor costing in an	e note nom dunace to 10.			
Coal Seams		Description of Monument		
Pittsburgh	(861' – 868')	77" of 7" casing w/ company name, well number,		
		permit number and date cemented stated on 7"		
		casing. Well marker will be attached to cement		
	niugging and filling said well upg complete	plug at ground level.		

... and that the work of plugging and filling said well was completed on the 27th day of August, 2014

And further deponents saith not.

Michael Mitchell

tethre C Moste Stephan Moats

Sworn to and subscribed before me this 29 day of September 2014

Kara Beth Forst

My commission expires: ///4/23



~~Permit No. <u>47-049-02322-P</u> ~~₩e∦ No. <u>5060</u>