

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL COMPANY  
Coal Operator or Owner  
1 BRIDGE STREET MONONGAH, WV 26554  
Address  
CONSOLIDATION COAL COMPANY  
Coal Operator or Owner  
1 BRIDGE STREET MONONGAH, WV 26554  
Address  
CONSOL ENERGY  
Lease or Property Owner  
1000 CONSOL ENERGY DRIVE, CANONSBURG, PA 15317  
Address

CONSOLIDATION COAL CO.  
Name of Well Operator  
1 BRIDGE STREET MONONGAH, WV 26554  
Complete Address  
GLOVER GAP 7.5'  
Well Location  
MANNINGTON  
District  
MARION  
County  
5545  
Well No.  
CONSOL ENERGY  
Farm

STATE INSPECTOR SUPERVISING PLUGGING

*Bill Herdick* 7-13-16

AFFIDAVIT

STATE OF WEST VIRGINIA,  
County of MONONGALIA ss:

MICHAEL MITCHELL and KEVIN S. WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 6<sup>th</sup> day of May, 2016 and that the well was plugged in the following manner:

| Sand or Zone Record Formation  | Filling Material     | Casing/Tubing Size   | Casing Pulled | Casing Left In |
|--|----------------------|--|---------------|----------------|
|  |                      | 16"  | 0'            | 20'            |
|  |                      | 8 5/8"   | 0'            | 261'           |
| <p>Cleaned 12 1/4" hole from Surface to 226'. Reduced hole to 9 7/8".<br/>Cleaned 9 7/8" hole from 226' to 1023'. Tagged top of 8 5/8" casing at 1023'. Reduced hole to 7 7/8". Cleaned 7 7/8" hole from 1023' to 1264'. Reduced hole to 6 1/4". Cleaned 6 1/4" hole from 1264' to 1294'. Reduced hole to 3 1/2" stinger. Cleaned 3 1/2" hole from 1294' to 1774'. Tagged solid plug at 1774'. Cleaned 9 7/8" hole through the Pittsburgh Coal seam from 785' to 792'. Left 261' of 8 5/8" casing in the hole from 1023' to 1284'. Left 20' of 16" conductor casing in the hole from Surface to 20'.</p> <p><u>Cemented hole from 1774' back to the Surface as follows:</u><br/>From 1774' to 1004' with 175 sacks of Expandable Cement. From 1004' to 657' with 220 sacks of Thixotropic Cement with dye. From 657' back to the Surface with 315 sacks of Expandable Cement. Cement did circulate at the Surface.</p> |                      |  |               |                |
| <u>Coal Seams</u>  |                      | <u>Description of Monument</u>   |               |                |
| <u>Pittsburgh</u>  | <u>(785' - 792')</u> | 77' of 7" casing w/ company name, well number, permit number and date cemented stated on 7" casing. Well marker will be attached to cement plug at ground level. |               |                |

... and that the work of plugging and filling said well was completed on the 19<sup>th</sup> day of May, 2016.

And further deponents saith not.

*Michael P. Mitchell*  
Michael Mitchell

*Kevin S. Wright*  
Kevin S. Wright

Sworn to and subscribed before me this 21<sup>st</sup> day of June 2016

*Carol A. Mayle*

Notary Public

My commission expires: 9-12-17



Permit No. 47-049-02415-P  
Well No. 5545