FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

MCELROY COAL COMPANY
Coal Operator or Owner
6126 ENERGY DRIVE MOUNDSVILLE, WV 26041
Address
MCELROY COAL COMPANY
Coal Operator or Owner
6126 ENERGY DRIVE MOUNDSVILLE, WV 26041
Address
DANIEL BIERER
Lease or Property Owner
2015 WHIPKEY ROAD CONNELLESVILLE, PA 15425
Address

MCELROY COAL COMPANY
Name of Well Operator
6126 ENERGY DRIVE MOUNDSVILLE, WV 26041
Complete Address
CAMERON, WV 7.5'
Well Location
CAMERON
District
MARSHALL
County
M-1587
Well No.
BIERER, DANIEL
Farm

STATE INSPECTOR SUPERVISING PLUGGING _____

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

MARK WILSON and KEVIN S. WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 12th day of October, 2012 and that the well was plugged in the following manner:

Sand or Zone Record Formation	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Cleaned 12 ¼" hole from the surface to 353'. Reduced hole to 9 7/8". Cleaned 9 7/8" hole from 353' to 1159'. Reduced hole to 7 7/8". Cleaned 7 7/8" hole from 1159' to 1325'. Tagged solid plug at 1325'. Cleaned 9 7/8" hole through the Pittsburgh Coal seam from 1095' to 1101'. Left 20' of 16" conductor pipe in the well from the surface to 20'. Cemented hole from 1325' to surface as follows: From 1325' to 1301' with Expandable Cement. From 1301' to 995' with 195 sacks of Thixatropic Cement with green dye. From 995' to surface with Expandable Cement. A total of 390 sacks of Expandable Cement and 195 sacks of Thixatropic Cement were used to cement the hole from 1325' to surface. Cement did circulate at the surface.		16" Conductor	0'	20'
Coal Seams		Description of Monument		
Pittsburgh	(1095' - 1101')	77" of 7" casing w/ company name, well number, permit number and date cemented stated on 7" casing. Well marker will be attached to the cement plug at ground level.		

RECEIVED
Office of Oil & Gas
FEB 04 2013
WV Department of
Environmental Protection

... and that the work of plugging and filling said well was completed on the 5th day of November, 2012

And further deponents saith not.

Mark Wilson
Mark Wilson

Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 14th day of December, 2012

Jacqueline L Shriver
Notary Public

My commission expires:
March 18, 2020

OFFICIAL SEAL
STATE OF WEST VIRGINIA
NOTARY PUBLIC
Jacqueline L. Shriver
12 Rousch Drive
Westover, WV 26501
My Commission Exp. March 18, 2020

Permit No. 47-51-00085-P
Well No. M-1587

02/08/2013