FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOLIDATION COAL COMPANY- OHIO VALLEY OPERATIONS
Coal Operator or Owner
RD 4 BOX 425 MOUNDSVILLE, WV 26041
Address

CONSOLIDATION COAL COMPANY- OHIO VALLEY OPERATIONS
Coal Operator or Owner
RD 4 BOX 425 MOUNDSVILLE, WV 26041
Address

THOMAS H. & ROSALIE ELLIOT
Lease or Property Owner
RR 4 BOX 267 CAMERON, WV 26033
Address

RAYMOND RIGGLE
Lease or Property Owner
RR 4 BOX 267 CAMERON, WV 26033
Address

CONSOLIDATION COAL COMPANY- OHIO VALLEY OPERATIONS
Name of Well Operator
RD 4 BOX 425 MOUNDSVILLE, WV 26041
Complete Address

MAJORSVILLE, WV 7.5
Well Location

WEBSTER
District

MARSHALL
County

SGW-90
Well No.

ELLIOT, THOMAS H. & ROSALIE
Farm

STATE INSPECTOR SUPERVISING PLUGGING _____

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

ROBERT STEEL and KEVIN WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 19th day of April, 2012 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Plugs Used	Casing Pulled	Casing Left In
Formation		**Size & Kind**		
Cleaned 6 ¼" hole through existing 7" casing from the surface to original total depth at 1842'. Ran cement bond log on 7" casing from the surface to 1749'. Bond log indicated that the 7" casing was cemented in the hole from 1749' to surface. Left 1749' of 7" casing in the hole from 1749' to surface. Section milled an 8' window in 7" casing from 1130' to 1138'. Perforated remaining 7" casing w/ 6 shots at each of the following depths; 1650', 1550', 1450', 1350', 1250', 1050' and 950'. Cut remaining 7" casing at the following depths; 883', 788', 738', and 700', 385', 135' and 73'. Left 689' of 8 5/8" casing in the hole from 689' to surface. Cut 8 5/8" casing in conjunction with cuts made in the 7" casing at 385', 135' and 73'. Cemented bottom hole from 1842' to 838' with 115 sacks of Expandable Cement w/ a Gas Blocker additive. Left 659' of 10 ¾" casing in the hole from 659' to surface. 8 5/8" and 10 ¾" casing depths were taken from original well record. Sand cut remaining 7", 8 5/8" and 10 ¾" casings at the following depths; 640', 638', 636.5', 635', 633.5', 632.5', 630.5' and 580'. Sand cut 7", 8 5/8" and 10 ¾" casing through Pittsburgh Coal (632' – 638'). Left 20' of 16" conductor pipe in the hole from 20' to surface **Cemented hole from 1842' to surface as follows:** From 1842' to 838' with 115 sacks of Expandable Cement w/ a Gas Blocker additive. From 838' to 532' with 85 sacks of Thixatropic Cement with green dye. From 532' to surface with Expandable Cement. A total of 270 sacks of cement were used to fill the hole from 1842' to surface.		16"Conductor 10 ¾" Casing 8 5/8" Casing 7" Casing	0' 0' 0' 0'	20' 659' 689' 1749'
Coal Seams		**Description of Monument**		
PITTSBURGH	632' to 638'	77" of 7" casing w/ company name, well number,		
(Name)		permit number and date cemented stated on 7"		
(Name)		casing .Well marker will be attached to the		
(Name)		cement plug at ground level.		

... and that the work of plugging and filling said well was completed on the 3rd day of May 2012

And further deponents saith not.

Robert Steel
Robert Steel

Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 24th **day of** May 2012

Jacqueline L. Shue
Notary Public

OFFICIAL SEAL
STATE OF WEST VIRGINIA
NOTARY PUBLIC
Jacqueline L. Shue
12 Rousch Drive
Westover, WV 26501
My Commission Exp. March 18, 2020

My commission expires: March 18, 2020

Permit No. 47-051-00288-P
Well No. SGW-90

RECEIVED
Office of Oil & Gas
JUL 16 2012
WV Department of
Environmental Protection

07/20/2012