FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

MCELROY COAL COMPANY
Coal Operator or Owner
RD.4 BOX 425 MOUNDSVILLE, WV 26041-9802
Address
MCELROY COAL COMPANY
Coal Operator or Owner
RD.4 BOX 425 MOUNDSVILLE, WV 26041-9802
Address
JOHN & SHERYLN WOODSTUFF
Lease or Property Owner
21410 PALATKA DRIVE DUNNELLON, FL 34431
Address

MCELROY COAL COMPANY
Name of Well Operator
RD.4 BOX 425 MOUNDSVILLE, WV 26041-9802
Complete Address
CAMERON, WV 7.5'
Well Location
CAMERON
District
MARSHALL
County
M-1560
Well No.
WOODSTUFF, JOHN & SHERYLN
Farm

STATE INSPECTOR SUPERVISING PLUGGING _____

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

MARK WILSON and KEVIN WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consolidation Coal Company well operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 9th day of April, 2012 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Formation				
Cleaned 12 ¼" hole from the surface to 327'. Reduced hole to 9 7/8" at 327'. Cleaned 9 7/8" hole from 327' to 1146'. Reduced hole to 7 7/8" at 1146'. Cleaned 7 7/8" hole from 1146' to 1677'. Tagged plug at 1677'. Cleaned 9 7/8" hole though the Pittsburgh Coal (695' – 703'). Left 20' of 16" conductor pipe in the hole from 20' to surface. **Cemented hole from 1677' to surface as follows:** From 1677' to 903' with Expandable Cement. From 903' to 595' with 180 sacks of Thixatropic Cement with green dye. From 595' to surface with Expandable Cement. A total of 460 sacks of Expandable Cement and 180 sacks of Thixatropic Cement were used to fill the hole from 1677' to surface. Cement did circulate at the surface.		16" Conductor	0'	20"

Coal Seams		Description of Monument
Pittsburgh	(695' - 703')	77" of 7" casing w/ company name, well number,
		permit number and date cemented stated on 7"
		casing. Well marker will be attached to the
		cement plug at ground level.

RECEIVED
Office of Oil & Gas
JUL 16 2012
WV Department of
Environmental Protection

... and that the work of plugging and filling said well was completed on the 20th day of April, 2012

And further deponents saith not.

Mark Wilson
Mark Wilson

Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 29th day of May, 2012

Jacqueline L. Shriver
Notary Public

My commission expires:
March 18, 2020

OFFICIAL SEAL
STATE OF WEST VIRGINIA
NOTARY PUBLIC
Jacqueline L. Shriver
12 Rousch Drive
Westover, WV 26501
My Commission Exp. March 18, 2020

Permit No. 47-051-01414-P
Well No. M-1560

07/20/2012