FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOL PENNSYLVANIA COAL CO, LLC.
Coal Operator or Owner
1525 PLEASANT GROVE RD. CLAYSVILLE, PA 15323
1000 CONSOL ENERGY DRIVE CANONSBURG, PA 15317
Address
CONSOL PENNSYLVANIA COAL CO, LLC.
Coal Operator or Owner
1525 PLEASANT GROVE RD. CLAYSVILLE, PA 15323
1000 CONSOL ENERGY DRIVE CANONSBURG, PA 15317
Address
VIOLETTA MATTHEWS
Lease or Property Owner
2421 4th STREET MOUNDSVILLE, WV 26041
Address

CONSOL PENNSYLVANIA COAL CO, LLC.
Name of Well Operator
192 CRABAPPLE ROAD WIND RIDGE, PA 15380
Complete Address
CAMERON, WV 7.5'
Well Location
CAMERON
District
MARSHALL
County
5042
Well No.
MATTHEWS, VIOLETTA
Farm

STATE INSPECTOR SUPERVISING PLUGGING _____

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

RUSSELL SMALLWOOD and KEVIN WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consol Pennsylvania Coal Company, LLC. Well Operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 16th day of May, 2012 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Formation				
Cleaned 12 ¼" hole from the surface to top of 10 ¾" casing at 698'. Reduced hole to 9 7/8" at 698'. Cleaned 9 7/8" hole from 698' to 1416'. Reduced hole to 7 7/8" at 1416'. Cleaned 7 7/8" hole from 1416' to 1452'. Reduced hole to 6 ¼" at 1452'. Cleaned 6 ¼" hole from 1452' to 2128'. Tagged plug at 2128'. Cemented bottom hole plug from 2128' to 1116' with 300 sacks of Expandable Cement. Removed all 10 ¾" casing from 698' to 916'. Cleaned 12 ¼" hole through Pittsburgh Coal (908' – 916'). Left 20' of 16" conductor pipe in the hole from 20' to surface. **Cemented hole from 2128' back to surface as follows;** From 2128' to 1116' with 300 sacks of Expandable Cement. From 1116' to 808' with 190 sacks of Thixatropic Cement with green dye. From 808' to surface with 490 sacks of Expandable Cement. A total of 980 sacks of cement were used to fill the hole from 2128' to surface. Cement did circulate at the surface.		16" Conductor 10 ¾" Casing	0' 218'	20' 0'
Coal Seams		**Description of Monument**		
Pittsburgh	(908' - 916')	77" of 7" casing w/ company name, well number, permit number and date cemented stated on 7" casing. Well marker will be attached to the cement plug at ground level.		

RECEIVED
Office of Oil & Gas
JUL 16 2012
WV Department of
Environmental Protection

... and that the work of plugging and filling said well was completed on the 1st day of June, 2012

And further deponents saith not.

Russell Smallwood
Russell Smallwood

Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 20th day of June, 2012

Jacqueline L. Shriver
Notary Public

My commission expires:
March 18, 2020

OFFICIAL SEAL
STATE OF WEST VIRGINIA
NOTARY PUBLIC
Jacqueline L. Shriver
12 Rousch Drive
Westover, WV 26501
My Commission Exp. March 18, 2020

Permit No. 47-51-01514-P
Well No. 5042

07/20/2012