Company	XTO ENERGY
Well	WINDOW 22A#4
Field	APPALACHIA
County	HARRISON
State	WV

GAMMA RAY / COLL CORRELATION LOG

Date: 12/12/2011

Run No: ONE

Depth Reference: KB

Elevation: KB 1,169 ft

Permanent Datum: GL

Log Measured From: KB 12 ft

Drilling Measured From: KB

Max. Recorded Temp.: 0 deg. F

Equipment: 15 hr

Recorded By: J. HUFF

Witnessed By: J. BOGDEN

Comments:

RAN MUD WASH AHEAD OF CEMENT 2808ELS CORRELATED TO PIPE TALLY

THANK YOU FOR USING JW WIRELINE SERVICES

Interval	Offset (ft)	Schematic	Description	Len (ft)	OD (in)	Wt (lb)
			1FINERS Perforated Gun Head	1.00	1.69	10.00
			1SENCENT Centralizer	2.71	2.75	20.00
JAUP2ST	17.58					
JAUP1ST	17.58					
JAUP3ST	17.58					
JAUP4ST	17.58					
JAUP5ST	17.58					
JAUP6ST	17.58					
JAUP7ST	17.58					
JAUP8ST	17.58					
JAUP9ST	17.58					
JAUP10ST	15.83					
1VVFUAL	12.00		1SCBL-TEBCCCL-TEBCCCL Mem.series at 3.75" x 4	9.10	2.75	100.00
			1SENCENT Centralizer	2.71	2.75	20.00
CCL	6.15		1CCL-2.75-TEBCCCL 2.75 MaxOD CCL	1.63	2.75	10.00
			1SENCENT Centralizer	2.71	2.75	20.00
GR	3.75		1JW-TK2.75-TK4x4CTS_STL 2.75 TeleCo 4H Dog Tank gr 0.02	4.75	2.75	30.00
			1SENCENT Centralizer	2.71	2.75	20.00

Dataset: xtoendoc2248b.db: fieldroutinel1passd
Total Length: 35.00 ft
Total Weight: 210.00 lb
OD: 2.75 in

JW WIRELINE COMPANY

MAIN LOG 5" / 100'

Database File: xtoendoc2248.db
Dataset Pathname: stack
Presentation Format: mcfl_gr
Dataset Creation: Thu Jan 20 10:34:20111 by Log Net Cassiopia 03001
Created by: Depth in Feet scaled 1:240