FORM WR-38
(Affidavit of Plugging)

STATE OF WEST VIRGINIA
DEPARTMENT OF ENERGY
OIL AND GAS WELLS DIVISION

AFFIDAVIT OF PLUGGING AND FILLING WELL

AFFIDAVIT SHOULD BE MADE IN TRIPLICATE, one copy mailed to the Division, one copy to be retained by the Well Operator and the third copy (and extra copies if required) should be mailed to each coal operator at their respective addresses.

CONSOL PENNSYLVANIA COAL CO, LLC.
Coal Operator or Owner
1525 PLEASANT GROVE RD. CLAYSVILLE, PA 15323
1000 CONSOL ENERGY DRIVE CANONSBURG, PA 15317
Address
CONSOL PENNSYLVANIA COAL CO, LLC.
Coal Operator or Owner
1525 PLEASANT GROVE RD. CLAYSVILLE, PA 15323
1000 CONSOL ENERGY DRIVE CANONSBURG, PA 15317
Address
WILLIAM KRANITZ
Lease or Property Owner
2710 HUNTINGTON HILLS DRIVE LAKELAND, FL 33810
Address

CONSOL PENNSYLVANIA COAL CO, LLC.
Name of Well Operator
192 CRABAPPLE ROAD WIND RIDGE, PA 15380
Complete Address
CAMERON, WV 7.5'
Well Location
CAMERON
District
MARSHALL
County
5341
Well No.
KRANITZ, WILLIAM
Farm

STATE INSPECTOR SUPERVISING PLUGGING _____

AFFIDAVIT

STATE OF WEST VIRGINIA,
County of MONONGALIA ss:

RUSSELL SMALLWOOD and KEVIN WRIGHT being first duly sworn according to law depose and say that they are experienced in the work of plugging and filling oil and gas wells and were employed by Consol Pennsylvania Coal Company, LLC. Well Operator, and participated in the work of plugging and filling the above well, that said work was commenced on the 3rd day of April, 2012 and that the well was plugged in the following manner:

Sand or Zone Record	Filling Material	Casing/Tubing Size	Casing Pulled	Casing Left In
Formation				
Cleaned 13 ½" hole from the surface to 76'. Cleaned 12 ¼" hole from 76' to top of 10 ¾" casing at 773'. Cleaned 9 7/8" hole from 773' to top of 8 5/8" casing at 1007'. Cleaned 7 7/8" hole from 1007' to 1752'. Tagged solid plug at 1752'. Removed 103' of 8 5/8" casing from 1007' to 1110' with extreme difficulty due to the casing being cemented in the hole. Left 381' of 8 5/8" casing in the hole from 1110' to 1491'. Cut remaining 8 5/8" casing at 1384', 1306' and 1223'. Removed 226' of 10 ¾" casing from 773' to 999'. Pilot milled remaining 10 ¾" casing from 999' to 1017'. Cemented bottom hole from 1752' to 1213' with 115 sacks of Expandable Cement. Cleaned 12 ¼" hole through Pittsburgh Coal (1007' – 1013'). Left 20' of 16" conductor pipe in the hole from 20' to surface. **Cemented hole from 1752' back to surface as follows;** From 1752' to 1213' with 115 sacks of Expandable Cement. From 1213' to 907' with 180 sacks of Thixatropic Cement with green dye. From 907' to surface with 500 sacks of Expandable Cement. A total of 795 sacks of cement were used to fill the hole from 1752' to surface. Cement did circulate at the surface.		16" Conductor 10 ¾" Casing 8 5/8" Casing	0' 244' 103'	20' 0' 381'

RECEIVED
Office of Oil & Gas
JUL 16 2012
WV Department of
Environmental Protection

Coal Seams		Description of Monument
Pittsburgh	(1007' - 1013')	77" of 7" casing w/ company name, well number,
		permit number and date cemented stated on 7"
		casing. Well marker will be attached to the
		cement plug at ground level.

... and that the work of plugging and filling said well was completed on the 30th day of April, 2012

And further deponents saith not.

Russell Smallwood
Russell Smallwood

Kevin S. Wright
Kevin S. Wright

Sworn to and subscribed before me this 6th day of June 2012

Jacqueline L Shriver
Notary Public

OFFICIAL SEAL
STATE OF WEST VIRGINIA
NOTARY PUBLIC
Jacqueline L. Shriver
12 Rousch Drive
Westover, WV 26501
My Commission Exp. March 18, 2020

My commission expires:

Permit No. 47-51-01517-P
Well No. 5341

07/20/2012